



June 19, 2017

Dear Citizens:

The Texas Department of Transportation will begin a resurfacing project on Second Avenue. The work will start at North 37th Street and continue to 15th Street and down 15th to West 7th Avenue. The process will be a mill and overlay very similar to the work recently completed on East MLK Avenue. Work hours will be from 7:00 a.m. to 5:30 p.m. daily beginning Thursday, June 22, 2017, and continue for 56 working days. Toward the end of the project the contractor may choose to work at night. Please avoid this area if possible, and if not, watch for work crews.

In other areas of town, City crews will be working on overlay projects to complete work that has been ongoing for the last few months. This will involve laying asphalt with large equipment. Please keep an eye out for the work crews and machinery.

The Sanitary Sewer relocation project on 13th Street is approximately fifty percent complete. A new line has been attached to the bridge and has been extended a short distance. The water line at this location will be relocated, as well as a gas line. This project should be completed in 30 days.

The North 24th utility relocation and street construction project, which began in August 2016, is now in Phase 3 (Hackberry to West 1st Avenue). The contractor has removed the old pavement from half of the street leaving access to local traffic. Utility crews are working on the storm drains, water, and sewer lines in this area as weather permits. Overall, the contractor is three weeks ahead of the original construction schedule and with good dry weather this summer intends to finish on schedule in November 2017.

Sincerely,

Don Denbow
Mayor